BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

	Completion Report of the work of :	**Comprehensive Additional Development works to parks and providing children playing and open GYM equipments at Lal Bahadur shastry layout in kempegowda ward no -01.**
	Sanctioned Estimate No. And Date	—
3	Name of the Contractor	**Sri Dhamodhara Raju**
4	Time Stipulated for Completion of work	—
5	Date of Commencement	—
6	Date of Completion:	30-03-2022
7	Measurment Recorded	—
	M.B No	4928
	Page No	492731 to 492738.
8	Name of the Office/ Officials incharge of the work	
	1) Asst. Exe.Engineer	Sri. Rajanikanth Malli
	2) Asst. Engineer	Sri. Mallinath Malkapura

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
Rs 1473280 6/-	Rs 1473254 6/-	—	260/-	-

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

Asst. Executive Engineer
ASST. EXE. ENGINEER
(SUB DIVISION)
BRUHAT BANGALORE MAHANAGARA PALIKE